COMPLETION REPORT

1. Name of work : **Providing cement concrete to Cross Roads at Mantapa Pradesh area in Ward No.13.**

2. Sanctioned estimate No. & date : 131/12-13

3. Head of Account which is chargeable : P0619

4. Entrustment order No. & date : EE/UD/WO/306/12-13 D: 18-1-13

5. Name of the Contractor : **Pradeep. A.**

   a) Time stipulated for completion of the work. 96 days

   b) Delay in execution of work :

7. Measurement recorded in : M.B.No. 1686/11-12 from Page No. 168550-55

8. Check measurement of the Asst Executive Engineer/Executive Engineer on..... : M.B.No. 1686/11-12 from page No. 168550-55

9. Name of the Officer/Official Incharge of the work : AEE (SSI)

10. Asst. Executive Engineer/Junior Engineer : Nagendhuswamy. G

    b) Asst. Executive Engineer : Ravi N.K

Sanctioned Estimate Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
		Excess	Savings	
999000=00	1048335=00	49335=00	—	—

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior/Asst .Engineer
Ward No. 13

Ravi.N.K. 31/8/13
Asst. Executive Engineer( )
Bruhath Bangalore Mahanagara Palike

Accounts Superintendent
Bruhath Bangalore Mahanagara Palike

EXECUTIVE ENGINEER
Executive Engineer ( )
Bruhath Bangalore Mahanagara Palike